

Santa Rosa Island Authority

Engineer's Report
February 14, 2018

| <u>Projects</u> | <u>Budget</u> | <u>Funding Source</u> | <u>Schedule</u> |
|-------------------------------------|----------------|-----------------------|-----------------|
| RESTORE Assist. And Presentation | \$ 7,000 (e) | SRIA | On-Going |
| Little Sabine Bay Channel Extension | \$ 40,000 (e) | SRIA | Summer 2018 |
| Pensacola Beach – Playgrounds | \$ 40,000 (e) | SRIA | Winter 2017 |
| Pensacola Beach Multi-Use Paths | \$ 125,000 (e) | SRIA | Winter 2017 |
| Phase 2 Dune Walkovers Project | \$ TBD | SRIA | Spring 2018 |

Narratives

RESTORE Assistance and Presentation

No action on this item during the current period.

Little Sabine Bay Channel Extension

Final application documents and fees have been submitted to the FDEP and USACE. An FDEP permit has been issued and the USACE permit is awaiting a biological assessment. SRIA staff executed an add services task order for BDI to modify the Quietwater Beach Nourishment permits which will allow acceptable spoil materials to be used for the nourishment of Quietwater Beach.

Pensacola Beach Playgrounds and Interactive Splash Pad

Construction of the playground playsets is underway and, weather permitting, the contractor anticipates completing the installation by Feb. 9, 2018.

Pensacola Beach Multi-Use Path Restoration – Phase 1

Design is underway for the multi-use path from the Fort Pickens intersection to Parking Lot D on Via De Luna. Designers are coordinating efforts with ECUA to reduce utility conflicts during construction.

Phase 2 Dune Walkovers Project

A task order has been submitted to SRIA staff for the design and permitting of the second phase of dune walkover replacements on the Gulf side of Pensacola Beach. Services will begin once BDI receives an executed task order. A narrative has been attached to this month's Engineer's Report for the Board to review.

(c) = Construction Budget
(e) = Engineering Budget
BF = Beautification Fund

SRIA = Santa Rosa Island Authority
ECUA = Emerald Coast Utilities Authority
TBD = To Be Determined

K:\1212 SRIA\121201.84\reports\2018\SRIA Engineer Report 02-14-2018.docx